WEAR CONTAMINATION FLUID CONDITION

NORMAL NORMAL NORMAL

Area

[729948 TUCKER PAVING]

VOLVO A40G 752283

Transmission (Auto)

VOLVO AUTOMATIC TRANSMISSION FLUID AT102 (--- GAL)

	SMISSION FLUI				-,		
RECOMMENDATION	Test	UOM	Method	Limit/Abn	Current	History1	History2
Resample at the next service interval to monitor.	Sample Number		Client Info		VCP451479		
	Sample Date		Client Info		15 Jun 2024		
	Machine Age	hrs	Client Info		606		
	Oil Age	hrs	Client Info		606		
	Filter Age	hrs	Client Info		0		
	Oil Changed		Client Info		Not Changd		
	Filter Changed		Client Info		Not Changd		
	Sample Status				NORMAL		
WEAR	Iron	ppm	ASTM D5185m	>160	18		
All component wear rates are normal.	Chromium	ppm	ASTM D5185m	>5	0		
All component wear rates are normal.	Nickel	ppm	ASTM D5185m		<1		
	Titanium	ppm	ASTM D5185m		0		
	Silver	ppm	ASTM D5185m	>5	0		
	Aluminum	ppm	ASTM D5185m	>50	6		
	Lead	ppm	ASTM D5185m	>50	0		
	Copper	ppm	ASTM D5185m	>225	16		
	Tin	ppm	ASTM D5185m	>10	<1		
	Vanadium	ppm	ASTM D5185m		0		
	White Metal	scalar	*Visual	NONE	NONE		
	Yellow Metal	scalar	*Visual	NONE	NONE		
CONTAMINATION	Silicon	ppm	ASTM D5185m	>20	13		
There is no indication of any contamination in the fluid.	Potassium	ppm	ASTM D5185m		1		
	Water	1-1-	WC Method		NEG		
	Silt	scalar	*Visual	NONE	NONE		
	Debris	scalar	*Visual	NONE	NONE		
	Sand/Dirt	scalar	*Visual	NONE	NONE		
	Appearance	scalar	*Visual	NORML	NORML		
	Odor	scalar	*Visual	NORML	NORML		
	Emulsified Water	scalar	*Visual	>0.1	NEG		
FLUID CONDITION	Sodium	ppm	ASTM D5185m		5		
The condition of the fluid is acceptable for the time in service.	Boron	ppm	ASTM D5185m	187	77		
	Barium	ppm	ASTM D5185m		0		
	Molybdenum	ppm	ASTM D5185m		0		
	Manganese	ppm	ASTM D5185m	0.0	3		
	Magnesium	ppm	ASTM D5185m	6.8	<1		
	Calcium	ppm	ASTM D5185m	215	69		
	Phosphorus	ppm	ASTM D5185m	445	182		
	Zinc	ppm	ASTM D5185m	56	1		
	Sulfur	ppm	ASTM D5185m	1336	1979		





Certificate L2367

Laboratory Sample No.

: VCP451479 Lab Number : 06238272 Unique Number : 11127106

Test Package : MOB 1

: WearCheck USA - 501 Madison Ave., Cary, NC 27513 Received : 16 Jul 2024 **Tested** : 17 Jul 2024

Diagnosed : 18 Jul 2024 - Sean Felton

ALTA EQUIPMENT/FLAGLER CONSTRUCTION EQUIPMENT LLC 8418 PALM RIVER ROAD

TAMPA, FL US 33619

Contact: JOHN FARDELLA john.fardella@altg.com

T: (813)630-0077

F: (813)630-2233

To discuss this sample report, contact Customer Service at 1-800-237-1369. * - Denotes test methods that are outside of the ISO 17025 scope of accreditation.

Statements of conformity to specifications are based on the simple acceptance decision rule (JCGM 106:2012)