



# CONSTRUCTION EQUIPMENT

SPM702822 VOLVO L120H 633385 - DIESEL ENGINE



**Sample No:** VCP454047  
**Oil Type:** VOLVO ULTRA DIESEL ENGINE OIL 15W40 VDS-3  
**Job No:** SPM702822



## SAMPLE INFORMATION

Sample Number	VCP454047	---	---	---
Sample Date	25 Apr 2024	---	---	---
Machine Hours	1449	---	---	---
Oil Hours	0	---	---	---
Oil Changed	Changed	---	---	---
Sample Status	ABNORMAL	---	---	---

**ALTA EQUIPMENT COMPANY**  
 5210 REESE ROAD  
 DAVIE, FL  
 US 33314  
 Contact: GERMAN BLANDON  
 gblandon@flaglerce.com  
 T: (954)581-4744  
 F: (954)583-0318



## OIL CONDITION

Visc @ 100°C	cSt	█ 13.7	---	---	---
Base Number (BN)	mg KOH/g	█ 9.1	---	---	---
Oxidation (PA)	%	62	---	---	---

## Diagnosis

Oil and filter change at the time of sampling has been noted. No corrective action is recommended at this time. Resample at the next service interval to monitor. The aluminum level is abnormal. All other component wear rates are normal. There is no indication of any contamination in the oil. The BN result indicates that there is suitable alkalinity remaining in the oil. The condition of the oil is acceptable for the time in service.



## CONTAMINATION

Water	%	NEG	---	---	---
Soot %	%	█ 0.3	---	---	---
Nitration (PA)	%	63	---	---	---
Sulfation (PA)	%	54	---	---	---
Glycol	%	NEG	---	---	---
Fuel	%	<1.0	---	---	---
Silicon	ppm	█ 6	---	---	---
Sodium	ppm	█ 9	---	---	---
Potassium	ppm	█ 4	---	---	---



## WEAR METALS

Iron	ppm	█ 21	---	---	---
Copper	ppm	█ 9	---	---	---
Lead	ppm	█ 1	---	---	---
Tin	ppm	█ 2	---	---	---
Aluminum	ppm	▲ 15	---	---	---
Chromium	ppm	█ 2	---	---	---
Molybdenum	ppm	█ 58	---	---	---
Nickel	ppm	█ 0	---	---	---
Titanium	ppm	<1	---	---	---
Silver	ppm	█ <1	---	---	---
Manganese	ppm	█ <1	---	---	---
Vanadium	ppm	<1	---	---	---



## ADDITIVES

Calcium	ppm	█ 1113	---	---	---
Magnesium	ppm	█ 871	---	---	---
Zinc	ppm	█ 1211	---	---	---
Phosphorus	ppm	█ 998	---	---	---
Barium	ppm	█ 2	---	---	---
Boron	ppm	█ 9	---	---	---

**Depot:** VOLVO0095  
**Unique No:** 11004793  
**Signed:** Don Baldrige  
**Report Date:** 01 May 2024



# CONSTRUCTION EQUIPMENT



## GRAPHS

